



BRUHAT BANGALORE MAHANAGARA PALIKE


Chief Engineer, Lakes


COMPLETION REPORT

1	Completion Report of the work of:	Construction of Gazebo, Watchman shed, Pathway Improvement Childpay equipment and Other Development works at Doddabommasandra lake ward no 10		
2	Agreement No. and Date:	EE-4/lakes/AG-19/2020-21 Dated: 01-01-2021		
3	Name of the Contractor:	K.N. Mahesh		
4	Time Stipulated for Completion of Work:	6 months		
5	Date of Commencement:	15-01-2021		
6	Date of Completion:	10-11-2022		
7	Measurement Recorded M. B. No. Page No.	3846 384553 to 560		
8	Name of the Office/Officials in charge of the work: 1. Executive Engineer 2. Asst. Executive Engineer 3. Assistant Engineer	Sri. Mahadev.M Sri. Akshath M.M Sri. Girish Kumar Gudda		
Tender Amount / Tender including GST		Amount claimed as per Actual including GST	Excess	Savings
1,02,27,069/-		10227069	—	—
Remarks				

1. Certified that the above work has been completed within the stipulated time noted in entrustment.
2. Certified that the above work has been executed satisfactorily.


Assistant Engineer
Lakes, BBMP


Asst. Executive Engineer
Lakes, BBMP


Executive Engineer
Lakes, BBMP


Chief Engineer (Lakes)
Bruhat Bengaluru Mahanagara Palike